

県東部海域里海事業

8 月 度 月 間 工 程 表 (実 績)

月 日		7 月																															作業日数			
		1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31				
		月	火	水	木	金	土	日	月	火	水	木	金	土	日	月	火	水	木	金	土	日	月	火	水	木	金	土	日	月	火	水				
作業日		21日																																		
工種	地区名	作業内容	数 量	単 位																																
干 潟 整 備	灘 地区	砂敷き均し	計画	16,000 16,560	m ²																															
			実施																																	
		耕 運	計画																																	
			実施																																	
	水産指導員		干潟調査																																	
	海老地区	砂敷き均し	計画	28,000 47,780	m ²																															
			実施																																	
		耕 運	計画																																	
			実施																																	
	水産指導員		干潟調査																																	
	海老呑地区	砂 移動 敷き均し	計画	6,000 4,600	m ²																															
			実施																																	
耕 運		計画																																		
		実施																																		
水産指導員		干潟調査																																		
百島地区	砂敷き均し	計画	15,000	m ²																																
		実施																																		
	耕 運	計画																																		
		実施																																		
水産指導員		干潟調査																																		
その他																																				
備 考					災害防止協議会 安全教育・訓練 百島笹がけ用竹準備 百島笹がけ用竹準備 百島笹がけ用竹準備 百島笹がけ施工 漂着ゴミ積込 台風の為待機 漂着ゴミ運搬処分 漂着ゴミ積込運搬 漂着ゴミ処分・ 積込運搬処分																															
					1日																															