

今月の目標	1	重機災害の防止	9月度 工事施工安全管理計画表	安全記録		平成23年9月7日現在		作成日	平成23年9月7日																											
	2			労働延時間数	7,288時間	災害件数	0件		土木指導者	作成者																										
	3			無災害記録	平成23年 3月 1日以降		度数率																													
	4				1,016時間		強度率																													
	5				127日		ワイヤーの点検色	緑色																												
	作業内容	業者名	数量	単位	9 月																															
					1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30		
	干潟整備																																			
	灘地区	NPO	16,000	m <sup>2</sup>																																
	耕運・敷均し		16,560	m <sup>2</sup>																																
	海老地区	NPO	28,000	m <sup>2</sup>																																
	耕運・敷均し		42,780	m <sup>2</sup>																																
	海老呑地区	NPO	6,000	m <sup>2</sup>																																
	砂移動・敷均し・耕運 笹がけ		11,610 159	m <sup>2</sup> m																																
	百島地区	NPO	15,000	m <sup>2</sup>																																
	笹垣設置		124	m																																
	戸崎地区	NPO	600	m <sup>2</sup>																																
	砂運搬・敷均し・耕運																																			
	干潟調査																																			
	予想する災害	・重機と作業員が接触する。																																		
	予想する災害への防止対策	重機作業半径内立入禁止																																		
	重点点検項目	始業点検																																		
	前月の反省	よし。																																		
	行事予定	<div style="display: flex; justify-content: space-between; align-items: center;"> <div style="writing-mode: vertical-rl; text-orientation: upright;">災害防止協議会 安全訓練</div> <div style="border-top: 2px solid red; width: 90%;"></div> </div> <div style="display: flex; justify-content: space-between; align-items: center; margin-top: 10px;"> <div style="width: 50%; text-align: center;">全国労働衛生週間準備月間</div> <div style="width: 40%; text-align: center;">秋の全国交通安全運動</div> </div>																																		